

TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 30.04.2025

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
A. CIVIL ENGINEERING CONTRACTS										
1	Re-construction of North Jetty at Naval Base, Kochi on EPC contract basis.	461.6	399.51	(-)13.45	Agt.No.1 of 2021-22	M/s AFCONS Infrastructure Ltd; Andheri (W), Mumbai-400053	22.10.2020	48 months Eligible extension granted upto 17/01/2025. Extension with Delay Damages granted upto 30/06/2025	1.Johny.M.V, SE-I (EIC-Civil) 2. Ajithkumar, S.E (Ele) (EIC-Elect)	LoA issued on 22.10.2020. Physical progress 88% and the work is in progress.
2	Dredging for the maintenance of channels and basins at Cochin Port for the year 2024-25		156.5 (On nomination basis)	N.A	Agreement No.8 of 2024-25	M/s. Dredging Corporation of India Ltd	01-08-2024	12 months	Smt. Siny Mathew, Dy.CE-II	LoA issued to DCIL on 30.07.2024 on Nomination basis Physical progress 83.33 % and the work is in progress.
3	Construction of International and Domestic Cruise Terminal and other allied facilities at Mormugao Port, Goa through EPC contract.	79	74.11	(-)6.19	Agt.No.7 of 2022-23	M/s RCC-ACC JV, 14-F, Vipul Agora, Gurugram, Hariyana	31.03.2022	18 months Extended upto 31/12/2023 and last extension upto 30.04.2025	Sri. T P Thadevus SE(L)	LoA issued on 15.03.2022. Work commenced on 31.03.2022. Physical progress 81.25% and the work is in progress.

4	Upgradation and modernization of Cochin Fisheries Harbour including providing equipments and Dredging work at Thoppumpady, Kochi	91.97	95.54	(+)3.89	Agt.No.8 of 2022-23	M/s RDS Projects Ltd., Shihab Thangal Road, Panampilly Nagar, Kochi - 682 036	10.02.2024	18 months	A.G. Sathyan, Dy.CE(1)	<p>LoA issued on 24.08.2022 (Rs.95, 54, 76,330/- + GST). Preparatory works like barricading, soil Investigation etc completed. Show Cause Notice was issued to the Contractor on 21/03/2023 for slow progress of work. Thereafter, Pile load tests completed on 29/06/2023.</p> <p>Foundation Stone for the project laid on 11/06/2023 jointly by Sri. Parshottam Rupala, Hon'ble Minister of Fisheries,Animal Husbandry & Dairying; Shri Sarbananda Sonowal Hon'ble Union Minister, MoPSW. Another show cause notice issued on 06/07/2023, as there was no subsequent progress in the works.</p> <p>Contractor has completed marking of pile points and breaking of hard surfaced area for pile installation. As there was no other progress in works, another Show Cause Notice has been issued to the Contractor on 30/08/2023 and reply received on 20/09/2023. As the reply is not satisfactory, action was being taken to terminate the contract after observing contract conditions. In the mean time, the Contractor has approached High Court of Kerala on 16/10/2023 with a Writ Petition praying that Hon. Court may be pleased to direct CoPA to appoint a Third Party Conciliator as per the Contract Agreement and also to keep in abeyance all coercive steps including termination of contract. On 26/10/2023, after hearing, the Court dictated that the case is dismissed as not maintainable, reserving the rights of Contractor for availing any other remedies.</p>
---	--	-------	-------	----------	---------------------	---	------------	-----------	------------------------	--

										<p>Thereafter, the Contractor had come up with a proposal and had shown some inclination to start the work. Accordingly, CoPA had conducted a meeting with the EPC Contractor, M/s. RDS Project Ltd., Kochi on 28/12/2023, as a final attempt to resolve the issues connected with the commencement of the work. During discussions, the Contractor has expressed his willingness to undertake the work in right earnest as per the agreement terms and conditions and complete the work in a time bound manner. Thereafter, as agreed in the said meeting, the Contractors as per letter dated 01/01/2024 conveyed their willingness to undertake the works as per the terms of the Contract Agreement with right earnestness, in the benefit of all stakeholders. They also submitted the General Layout/ General Arrangement Drawings for review and construction programme, seeking in principle approval to proceed with the detailed design and also expressed their willingness to commence the works such as dredging and pile foundation, within 7 days of issue of approval. Accordingly, CoPA vide letter dated 06/01/2024 issued in-principle approval for the General Layout and General Arrangement Drawings so as to proceed with the Detailed Design subject to certain conditions. Final approval for the layout & General Arrangement drawing has been issued to the contractor on 21-06-2024 with the approval of the Competent Authority. The Contractor has re-commenced the work on 10/02/2024 and completed casting of piles and pile caps for the first phase of works. The pile plinth beams works and superstructure works also started and is in progress. An amount of interest bearing Advance Payment of 10% and interim bills of 37.34% of the contract amount has been paid to the Contractor. Total physical progress: 47%.</p>
5	Capital Dredging of North Naval Jetty for Indian Navy at Naval Base at Willingdon Island, Kochi	56.13	49.39	(-)12	Agt.No.7 of 2024-25	M/s. Ultra Dimensions Pvt Ltd., #14-1-42, Ground Floor, Pragati's Regent, Nowroji Road, Maharanipeta, Visakhapatnam	30.08.2024	6 months, extended upto 31/05/2025	Smt. Siny Mathew, Dy.CE-II	LOA issued on 02/08/2024 and site taken over by the party on 30/08/2024. Physical Progress 90% and the work is in progress.

6	Consultancy Services for providing Port led development works and allied facilities with specific emphasis on development of multi modal jetties in eastern or western side of five islands viz. Kavaratti, Agatti, Kadmat, Kalpeni and Minicoy in Lakshadweep	NIL	452	NA	Agt. No. 6 of 2022-23	M/s. Assystem India Limited, Chennai formerly known as M/s. L & T Infrastructure Engineering Ltd, Chennai	20-06-2022	12 months Extended upto 31/12/2023 and last extension upto 30.06.2025	Sri. T P Thadevus SE(L)	LoA issued on 11/06/2022. Work commenced on 20/06/2022 and in progress. DPRs of Kadmat, Kalpeni, Androth, Kilthan and Chetlat submitted by the Consultants forwarded to MoPSW by UTLA. Revised DPRs for Eastern and Western sides of Kalpeni and Kadmath submitted by Consultants forwarded to MoPSW by ULTRA. Draft DPRs of Kavaratti and Agathi submitted by the Consultant is under scrutiny. Draft layout of Bitra submitted by the Consultants forwarded to ULTRA for confirmation so as to prepare the DPR. Physical progress 95%
7	Providing Consultancy service for preparation of Detailed EIA Study. Providing Project Management Consoultancy including Statutory clearances and O & M Consultancy for the proposed water Aerodromes at various Locations in Lekshadweep Islands, Kochi & other locations in India.	8.00	6.99	(-) 12.625	Agreement No.2 of 2024-25	M/s Feedback Highways OMT Pvt. Ltd., First Floor, Tower East, 77A, Sector 18, IFFCO Road, Gurugram - 112015, Haryana	02.08.2023	18 months. Extended upto 01.02.2026	Sri. T P Thadevus SE (L)	LoA Issued on 28.07.2023 (Rs.699 lakhs plus GST). Work is in progress. Physical progress 35% Meanwhile scope has been changed as required by UTLA and the Consultant has to redo Feasibility reports already submitted.

8	Providing Consultancy Services for Construction of Jetties, Landside Facilities etc. at Eastern and Western Side of Kadmathand Kalpeni islands of Union Territory of Lakshadweep	Nil	270	N.A		M/S Assystem India Limited, Chennai	25.11.2024	22 months or 18 months after the commencement of the EPC Contract / Construction Work, whichever is later	Shri.T.P. Thadevus, SE(L)	LoA issued on 25.11.2024 and is in progress. Physical progress 45% Tenders for Kalpeni and Kadamath invited and Pre Bid meetings conducted. Replies to queries uploaded. Bids are scheduled to be opened on 05/05/2025.
9	Dredging for Maintaining the depth at lee side of ICG jetty & GoI AMBA jetty at Cochin Port	2.95	2.45	(-)17.17	Agreement No.12 of 2024-25	M/s. ACE Foundations & Structures, Papali Enclave, Providence Road, Cochin – 682 018	12-12-2024	3 months Extended upto 11/05/2025	Smt. Siny Mathew, Dy.CE-II	Site handed over on 12/12/2024. Dredging work commenced on 27/12/2024. Contract period extended upto 11/05/2025 and work in progress. Physical Progress 70%

C. MARINE ENGINEERING CONTRACTS

1	Supply, manning, operation and maintenance of one No. Pilot Launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	7.44	7.066	(-)	CME's Agt. No. 09 of 2023-24 dated: 12.04.2024	M/s Reach Asia Pvt. Ltd, Kolkatta-1	05.06.2024	04.06.2031	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	Physical progress of 14.08% achieved and service rendered as and when required.
---	---	------	-------	-----	--	-------------------------------------	------------	------------	---	---

2	Upgradation of VTMS including warranty period and AMC.	12.31	5.59	(-)54.59	DC-1/VTMS/2019-20 Dated: 01.02.2020	M/s Wartsila Voyage Ltd; Dublin, Ireland	18.01.2020	15.09.2021 (installation & commissioning) 15.09.2022 (warranty period) 15.09.2027 to (AMC period)	Dy. Conservator	Installation & commissioning completed (100%). One year Warranty period over by 15.09.2022. After completion of warranty period , 5 year AMC started from 16.09.2022 and is going on. Physical progress 60.24 %
3	Contract for providing consultancy service for the work of up gradation of fire fighting facilities of Tanker terminals at CoPA	1.5	1.26	(-) 15.64	Not yet executed	M/S Engineers India Limited, New Delhi	16.01.2025	09.07.2027	Shri.V.A. Sajeev, SE(M)	LoA issued on 20.12.2024. Physical Progress 11.31%

A. MECHANICAL ENGINEERING CONTRACTS

1	Operation of 15 Ton ELL crane, Operation and maintenance of Electrical, Mechanical and Fire Fighting installations at the Goll jetty/offices at W/Island for a period of Two years extendable by one year at the same terms and conditions at the discretion of CoPA	1.9127	1.6709	(-) 12.64% below the estimated cost	No. 6 of 2024-25	M/s Hi Tech Engineering Co., anandrao Surve Marg, Ground Floor, Umerkhadi, Mumbai, Maharashtra	03.11.2024	02.11.2026	SE(Ele)	Deposit work. Work started on 03.11.2024 . Physical progress 25.00% and the work is in progress.
---	--	--------	--------	---	---------------------	--	------------	------------	---------	---

2	Hiring of 1 no Tug "Ocean Enterprise" for a period of five years w.e.f 11-07-2019, 12.00 Hrs to 11-07-2024, 12.00 Hrs from M/s. Petronet LNG Ltd, Kochi.	51.1 On Nominat ion basis for 7 years.	31.21 On Nominati on basis for five years.	Nominati on basis	Agreement No.8 of 2019-20	M/s. Petronet LNG Limited	01-01-2025	5 years (11-07-2024) and contract further extended for 34 months (upto 31.05.2027)	Chief Engineer (Marine)	Based on the Board approval, the contract has been extended up to 31.05.2027 100% for original contract. 13.79% for extended contract
3	Hiring of 2 nos 50 Ton BP Tugs for SPM operations from M/s.Petronet LNG Limited, Cochin on Nomination basis for a period of 5 years w.e.f. 31-12-2019 at 12.00 Noon.	98.45 On Nominat ion basis for 7 years.	68.5 On nominati on basis for five years.	Nominati on basis	Agreement No.21 of 2019-20	M/s. Petronet LNG Limited, Cochin	01-01-2025	5 years (31-12-2024) Contract further extended upto 31.05.2027	Chief Engineer (Marine)	Based on the Board approval, the contract has been extended up to 31.05.2027. 100% for original contract. 13.79% for extended contract
4	No.F1/T-03/ELL Crane-ICG-RT/2021-M Dt13/09/2024 In continuation to the Loa No. F1/T03/ELL Crane-ICG-RT/2021-M Dt. 04/05/2021 AMC of the 15 ton ELL Crane installed at ICG Jetty for 5 years after guarantee period.		295		Agreement No.8 of 2024	M/s. Mukand Limited, Thane, Balapur Road,Dighe, Kalwe, Thane, Maharashtra-400605	16-09-2022	15.09.2029	Superintending Engineer (Ele)	Work awarded to M/s. Mukand Limited, Thane, Balapur Road,Dighe, Kalwe, Thane, Maharashtra-400605 for a period of 5 years. Physical progress 12.50 %
5	Loa No. F-1/T-5*AMC for 5 Years for the 15Ton Crane installed at Gol berth		164		Agreement No.11 of 2022	M/s. Mukand Limited, Thane, Balapur Road,Dighe, Kalwe, Thane, Maharashtra-400605	16-05-2022	15.05.2027	Superintending Engineer (Ele)	Work awarded to M/s. Mukand Limited, Thane, Balapur Road,Dighe, Kalwe, Thane, Maharashtra-400605 for a period of 5 years. Physical progress 59.20 %