

**Tenders / Contracts under INTEGRITY PACT in Cochin Port Authority as on 30.09.2025**

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Re-construction of North Jetty at Naval Base, Kochi on EPC contract basis.	461.6	399.51	(-)13.45	1/2021-22	M/s AFCONS Infrastructure Ltd; Andheri (W), Mumbai-400053	22.10.2020	17.01.2025. Extended up to 31.10.2025*	1.Sudhir sawant, SE-I(EIC-Civil), 2.Ajithkumar,S.E (Ele)(EIC-Elect)	* 48 months Eligible extension granted upto 17/01/2025. Extension with Delay Damages granted upto 31/10/2025The work is in progress. Physical progress : 93%
2	Dredging for the maintenance of channels and basins at Cochin Port for the year 2024-25		156.5 (On nomination basis)	N.A	8/2024-25	M/s. Dredging Corporation of India Ltd	01.08.2024	12 months ie. Up to 31.07.2025*	Siny Mathew, Dy.CE-II	The work is in progress. Original Contract : 100% Extended Contract : 33.33%. *Further extension is being granted for 6 months upto 31.01.2026.
3	Construction of International and Domestic Cruise Terminal and other allied facilities at Mormugao Port, Goa through EPC contract.	79	74.11	(-)6.19	7/2022-23	M/s RCC-ACC JV, 14-F, Vipul Agora, Gurugram, Hariyana	31.03.2022	18 months. Extended up to 31.08.2025 *	T P Thadevus SE(L)	The work is in progress. Physical progress: 82.87%. *Further extension is being granted for 6 months upto 28.02.2026.
4	Upgradation and modernization of Cochin Fisheries Harbour including providing equipments and Dredging work at Thoppumpady, Kochi	91.97	95.54	(+)3.89	8/2022-23	M/s RDS Projects Ltd., Shihab Thangal Road, Panampilly Nagar, Kochi - 682 036	10.02.2024	18 months	A.G Sathyan, Technical Adviser (Civil)	The actual work commenced after 21.06.2024 due to some issues connected with the commencement of the work. The work is in progress. Physical progress: 57.30%
5	Capital Dredging of North Naval Jetty for Indian Navy at Naval Base at Willingdon Island, Kochi	56.13	49.39	(-)12	7 /2024-25	M/s. Ultra Dimensions Pvt Ltd., #14-1-42, Ground Floor, Pragati's Regent, Nowroji Road,	30.08.2024	6 months, extended upto 15.11.2025	Smt. Siny Mathew, Dy.CE-II	The work in progress. Physical progress: 97%
6	Consultancy Services for providing Port led development works and allied facilities with specific emphasis on development of multi modal jetties in eastern or western side of five islands viz. Kavaratti, Agatti, Kadmat, Kalpeni and Minicoy in Lakshadweep	NIL	4.52	NA	6/2022-23	M/s. Assystem India Limited, Chennai formerly known as M/s. L & T Infrastructure Engineering Ltd, Chennai	20-06-2022	12 months. Extended upto 31.12.2023 & 30.06.2025 *	T P Thadevus SE(L)	* Further extension is being granted upto 31.12.25 and work is in progress Physical. Progress: 95%

7	Providing Consultancy service for preparation of detailed EIA Study. Providing Project Management Consoultancy including Statutory clearances and O & M Consultancy for the proposed Water Aerodromes at various Locations in Lekshadweep Islands, Kochi & other locations in India.	8.00	6.99	(-) 12.625	2/2024-25	M/s Feedback Highways OMT Pvt. Ltd., First Floor, Tower East, 77A, Sector 18, IFFCO Road, Gurugram - 122015, Haryana	02.08.2023	18 months. Extended upto 01.02.2026	T P Thadevus SE (L)	Scope of the project has been changed. Application for amendment of ToR (Terms of Reference) for EC (Environmental Clearance) is under process. Physical Progress: 35%
8	Providing Consultancy Services for Construction of Jetties, Landside Facilities etc. at Eastern and Western Side of Kadmath and Kalpeni islands of UTL.	Nil	2.7	N.A	6/2022-23	M/S Assystem India Limited, Chennai	25.11.2024	22 months or 18 months *	Shri.T.P. Thadevus, SE(L)	* 22 months or 18 months after the commencement of the EPC Contract / Construction Work, whichever is later. Concurrence awaited from ULTA for issuance of Lol (Letter of Intent). Physical progress: 75%.
9	Dredging for maintaining the depth at lee side of ICG Jetty & GoI AMBA jetty at Cochin Port.	2.95	2.45	(-)17.17	12/2024-25	M/s. ACE Foundations & Structures, Papali Enclave, Providence Road, Cochin – 682 018	12.12.2024	3 months. Extended upto 15/11/2025	Siny Mathew, Dy.CE-II	The work is in progress. Physical Progress: 90%.
10	De-Siltation of the area under Fire Pump House at MULT Jetty by deploying Cutter Suction Dredger	1.797	1.976	(+)9.95	4/2025-26	M/s. Pelagia Marine Services Pvt. Ltd., (PMS) #409 & 410, Zion, Plot – 273, Sector – 10, Kharghar, Navi Mumbai 410 210	25.04.2025	12 months up to 24.04.2026	Siny Mathew, Dy. CE-II	2 out of 6 De-Siltation Work carried out. Physical Progress 33.33%

#### B. MARINE ENGINEERING CONTRACTS

1	Supply, manning, operation and maintenance of one No. Pilot Launch with steel hull on hire basis to CoPA for 5 years extendable by 2 years.	7.44	7.066	(-)	09/2023-24	M/s Reach Asia Pvt. Ltd, Kolkatta-1	05.06.2024	04.06.2031 (7 years)	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	Physical progress of 20.03% achieved and service rendered as and when required.
2	Upgradation of VTMS including warranty period and AMC.	12.31	5.59	(-)54.59	DC-1/VTMS/ 2019-20 Dated: 01.02.2020	M/s Wartsila Voyage Ltd; Ireland	18.01.2020	16.09.2021, 16.09.2022, 15.09.2027 *	Dy. Conservator	Up to 16.09.2021 (Installation & Commission)- Physical Progress: 100%. Up to 16.09.2022 (Warranty Period) - Physical progress: 100%. Up to 15.09.2027 (AMC Period)- Physical Progress: 67.14%

3	Contract for providing consultancy service for the work of up gradation of Fire Fighting Facilities of Tanker Terminals at CoPA	1.5	1.26	(-) 15.64	Not yet executed	M/S Engineers India Limited, New Delhi	18.01.2025	09.07.2027	V.A. Sajeev, SE(M)	Physical Progress: 28.27%
4	Hiring of Motor Launch for DM-MMPC (Pollution Boat)	2.79	Rs. 10850/- per day	-	MD/DM-MMPC Boat/2024	M/s P J Johnson 24/1401, Elixir Building, Venkitaraman Road, Willingdon Island, Cochin-682003	30.08.2025	29.08.2032 (7 Yeeears)	Rajesh Velayudhan, Chief Engineer (Marine)	Physical Progress: 1.59%

### C. MECHANICAL ENGINEERING CONTRACTS

1	Operation of 15 Ton ELL crane, Operation and Maintenance of Electrical, Mechanical and Fire Fighting installations at the Gol Jetty/Offices at W/Island.	1.9127	1.6709	(-) 12.6%	No. 6 of 2024	M/s Hi Tech Engineering Co., Chinchbunder, Siv Darshan Chsl, Anandrao Surve Marg, Umerkhadi, Mumbai, Maharashtra, 400009	03.11.2024	02.11.2026 (2 Years) (Extendable by 1 Year)	SE(Ele)	Physical progress: 45.80 %
2	Hiring of <b>1 no</b> Tug "Ocean Enterprise" for a period of five years w.e.f 11-07-2019, 12.00 Hrs to 11-07-2024, 12.00 Hrs from M/s. Petronet LNG Ltd, Kochi.	51.1 for 7 years.	31.21 for five years.	Nominati on basis	8/2019-20	M/s. Petronet LNG Limited	11.07.2019	10.07.2024 (5 Years), Extended up to 31.12.2024 & up to 31.05.2027 *	Chief Engineer (Marine)	*Based on the Board approval, the contract has been extended from 31.12.2024 to 31.05.2027 Physical Progress: 31%.
3	Hiring of <b>2 nos</b> 50 Ton BP Tugs for SPM operations for a period of 5 years w.e.f. 31-12-2019	98.45 for 7 years.	68.5 for five years.	Nominati on basis	21/2019-20	M/s. Petronet LNG Limited, Cochin	31.12.2019	31.05.2027 (Extended)*	Chief Engineer (Marine)	Based on the Board approval, the contract has been extended from 31.12.2024 to 31.05.2027 Physical Progress: 31%
4	AMC of the 15 ton ELL Crane installed at ICG Jetty for 5 years after guarantee period.		2.95		No.8/2024	M/s. Mukand Limited, Thane-Balapur Road, Dighe, Kalwe, Thane, Maharashtra-400605	16.09.2024	15.09.2029	Superintending Engineer (Ele)	Physical progress: 20.80 %
5	AMC for 5 Years for the 15 Ton Crane installed at Gol berth		1.64		No.11/2022		16.05.2022	15.05.2027	Superintending Engineer (Ele)	Physical progress: 67.50 %
6	Revamped Distribution Sector Scheme- infrastructure Works RDSS Scheme 60% GBR & 40% IEBR	11.45	12.93	12.97% above	To be executed	M/s. P.J. Joseph & Co. Alappuzha	23.07.2025	22.07.2026	Superintending Engineer (Ele)	Physical progress: 18.33%